## Gazebo Committee Meeting Minutes July 26, 2023

In Attendance: Rob Wright, Allie Evans, Jeff Russ, John Evans, Shaun Marrow, Katie Marrow, Jim

Crozier, Laura Richardson, Liza Martin

Note -Taker: Connie Holt

## **Designs Discussion:**

- 1. Ned Phoenix gives presentation on his thoughts for a design for the Gazebo. It focuses on maximizing acoustics. He states that he is willing to help if we choose to equip the gazebo with acoustic enhancers.
- 2. Jim Crozier Country Lane Gazebos
  - a. Two Styles: Country and Colonial. Comes in white and off-white.
  - b. Comes in wood and vinyl. Vinyl lasts longer with less maintenance but is not as attractive.
  - c. 16 foot gazebo:
    - i. Wood off the truck: \$16,000.00. Town constructs. They can arrange for a crew but it adds \$3,000.00.
    - ii. We would pay for and construct the foundation to their specs.
    - iii. Vinyl would start at \$18,000.00
    - iv. Total without foundation is around \$24,000.000.
  - d. 18 foot gazebo
    - i. Off the truck wood starts at \$20,000.00. Details are the same as the 16 foot gazebo. \$4,000.00 for their crew to construct.
    - ii. Total heading towards \$30,000.00.
- 3. Laura Richardson Amish Country Gazebos
  - a. 18 foot gazebo
    - 7 feet in height, simple railings, 2x6 roof and floor joists. Screws/not nails.
       No floor.
    - ii. Comes pre-painted but can knock \$3,000.00 off if we paint ourselves.
    - iii. Comes in a kit that we construct ourselves.
    - iv. \$16,515.50 with no floor.
    - v. Also have a kit for a 20 foot gazebo.
- 4. Liza Martin Cheshire Shed and Gazebo
  - a. 16 foot gazebo, 8.5 feet tall prebuilt in PA. Delivered and we construct ourselves. \$31.000.00.
  - b. 18 foot gazebo \$38,500.00
  - c. 20 foot gazebo \$46,500.00
  - d. 4-6 weeks for delivery.
- 5. Allie Evans WW Ed Druke material costs to replace the same gazebo as is. 18-20 feet.
  - a. Revised materials estimate if include the roof \$15.500.00

- b. Add on Labor costs and the total is roughly \$32,000.00
- 6. Jeff Russ Gazebo by local timber framer Al Litchfield
  - a. Local West Townshend. Built at his place and brought over.
  - b. Would look more Vermont post & beam, slate of metal roof.
  - c. Could be natural wood or stained.
  - d. Did the fire doors and cabinets at Town Hall.
  - e. We would do the foundation.

## **Next Steps:**

Allie summarizes and runs through next steps;

- 1. We will put into a file the Cheshire Shed & Gazebo design, and the WW material estimate.
- 2. Laura will get the cost of adding a floor to the Amish design.
- 3. Allie will speak with WW for the breakout on just the foundation costs.
- 4. Rob suggests reaching out to other local contractors to give them an opportunity to submit a design. Shaun, Jeff, and Rob will speak to other local contractors.
- 5. Jeff is going to see if Al Litchfield will put together a design and estimate for a timber framed design.
- 6. Laura and Liza will put together a display for Fair Day. It will include pictures, goals, and a solicitation for donations.
- 7. General Timeline:
  - a. August: Solicit bids and formalize design options.
  - b. September: conduct informal vote/input on design options.
- 7. Next Committee Meeting: Wednesday, August 9 at 6:00pm.