

Gazebo Meeting Minutes

1/31/2024

Present: Allie Evans, Laura Richardson, John Evans, Katie Marrow, Connie Holt

Not Present: Jim Crozier

1. **Gazebo Design:** The committee discussed the options of a self-construction design and a prebuilt design. Evans reports on the research he did since last meeting. He reports that after researching the self-construction model, he concludes that it does not make sense to do a self-construction. He does not think it will be a cost savings, and he believes that the committee does not have the resources to lead such a project. Evans recommends that the committee discuss a pre-built gazebo.

The committee agrees to pursue a prebuilt gazebo with Country Lane Gazebos. Evans is tasked with getting a final quote based on the committee discussed specifications.

2. **Next Steps:** the committee decides to make a presentation to the Select Board on 2/13/24 with the intention that they vote to approve the gazebo design and project.
3. **Funding:** Marrow discusses applying for a grant with the committee. The committee approves applying for a grant(s) for offset the cost of the gazebo project.

The committee sets the next committee date for Monday, 2/12/24 to prepare for the Select Board meeting presentation.